





International Council on Systems Engineering
A better world through a systems approach

Integrating Concept of Operations in Prefabrication Processes for Effective Construction Projects: A Case Study on Plumbing Systems

Karl Martins Obote, Satyanarayana Kokkula, Gerrit Muller,
Tobias Fredrik Lynghaug



- University of South-Eastern Norway (USN) offers Master Programs in



- ❖ Master thesis project is worth 30 ECTS, executed in the FINAL semester
 - Students have to show they can apply the theory in practice

Today's Agenda

Background

Research Questions

Research methodology

Case site

Research findings

Conclusion


Future Research

Background

Industrial Context and Needs: Bravida AS is a Nordic technical construction company offering solutions in the technical lifecycle of a building.

Mechanical, electrical, and plumbing (MEP) are the technical aspects of construction

Industry practice: The current industry practice is the traditional on-site assembly of building materials, also known as the conventional or site-built method.




Problem

- Bravida AS faces multifaceted challenges in project planning and execution phases of plumbing operations. The challenges include project delays, cost overruns, and logistics management.

Goal:

- ✓ The study aims to investigate a method to streamline processes, reduce project costs, and shorten delivery times in plumbing operations.



BRAVIDA VISION

**Our vision is to always
deliver the experience of
when it just works**

A close technical partner

We are a technical partner located close to our customers, throughout the entire life cycle of their properties and facilities.


We ensure everything works


We install electricity, heating, plumbing and other important technical functions in buildings and facilities.

By providing service and regular maintenance, we ensure that everything that needs to work, works – 24 hours a day, throughout the year.

Nordic presence

We have a presence throughout the Nordic region – from the land of the Arctic Circle to the biggest Nordic business regions.





Bravida helps create a resilient society. Today and beyond.

Automation that
provides energy efficient
buildings

Energy saving
measures in buildings

Hospital buildings
with operational
certainty

Energy efficient
technology solutions for
industrial customers

Future infrastructure
projects

Reliable security
systems



Case

In the current project, we have:

Customer - OBOS

Contractor –Veiddekke AS


Technical sub-contractor - Bravida AS

The office building under construction is at Ulvenveien 90 Oslo, and the offsite warehouse is at Industriveien, Skytta, Oslo.


The focus was on the Sprinkler system on the 5th floor of the Building.



As-Is CONOPS – Tendering



As-Is CONOPS – Preparation at Bravida



Research questions



How to develop a CONOPS model to help achieve an effective prefabrication process for plumbing systems in the construction projects?


Sub questions:

RQ1: How to develop a CONOPS model to identify pain points in the As-Is state and propose a To-Be plumbing solution state?

RQ2: How can prefabrication help reduce project costs regarding physical waste, logistics, and labor costs?


RQ3: How can prefabrication help reduce project delivery times at the construction site?

Research Design



high-level research design in the research.


Case site: Skytta Offsite Assembly Warehouse



Skytta Assembly site

Research findings

As-Is state at Skytta site



Research findings



As-Is state at Skytta site

INCOSE Skytta As-Is mapping Challenges




- The process of marking and cutting pipes takes **8 to 10** minutes per pipe.
- Rectifying incorrect cut takes over **5** minutes, leading to rework at the Ulvenveien site
- Grooving takes **12-15** minutes per pipe.
- **Only 30%** of the rented workspace is utilized.
- Rework of wrong cut sizes is expensive



Installed Sprinkler system with Re-work

Workflow and Labor calculation



The first step in the workflow requires **15 working days** to complete.

This extended period is due to the time it takes to translate the plumbing system measurements into a cut list and quality check.

The difference between the Happy and As-Is states is **93.75 hrs.**, which translates to a lost cost of **69.8 KNOK**.

Woker cost per day	
Hours per day	7.5
Wokers per day	2.5
Cost per worker (NOK)	300
Total	5625

Happy State Assembly time 5th floor	
Hours per day	7.5
Workers per day	2.5
Assembly time (Days)	5
Total time per 6 tons	93.75


As-IS Assembly time 5th floor	
Hours per day	7.5
Workers per day	2.5
Assembly time (Days)	10
Total time per 6 tons	187.5

As- Is time = $(187.5 / 159) * 60 = 71$ min per pipe
Happy state = $(93.75 / 159 * 60) = 35$ min per pipe
Lost time = $71 - 35 = 35$
$= (35 * 159 / 60) = 93$ hrs
Lost cost = $93 * 300 = 69.8$ KNOK


Cut list created from the BIM model design for 5th floor

Prosjekt	Ulfen B1 HK kontor	Materieler: Kruge rillrøder
navn	kappliste plan 5 del 2 220 varme	Rør: gråmalte rillrør stål fra heidenreich (avtale)
plassering	Plan 5 del 2	Sist redigert: torsdag 14. mars 2024

nummer					DN	antall	lengde
5-5-1	90°venstre bend	1/2" ned 405	1/2" ned 2474	1/2" ned 5473	32	1	6000
5-5-2			1/2" ned 3072		32	1	6000
5-5-3		1/2" ned 671		1/2" ned 3670	32	1	6000
5-5-4		1/2" ned 669		1/2" ned 5468	32	1	6000
5-5-5		1/2" ned 2467		1/2" ned 5473	32	1	6000
5-5-6		1/2" ned 2466			32	1	5900
5-5-7		1/2" opp 165		90°bend venstre	32	1	2494
5-5-8	90°høyre bend	1/2" ned 2492			32	1	5900
5-5-9			1/2" ned 191	1/2" ned 3184	32	1	3465
5-5-10	90°venstre bend	1/2" ned 742	1/2" ned 2876	1/2" ned 5835	32	1	6000
5-5-11			1/2" ned 3434		32	1	6000
5-5-12		1/2" ned 1033		1/2" ned 4032	32	1	6000
5-5-13		1/2" ned 1031		1/2" ned 5830	32	1	6000
5-5-14		1/2" ned 2829		90°opp bend	32	1	4734
5-5-15		1/2" ned 958	1/2" ned 3588	1/2" ned 3938	32	1	6000
5-5-16		1/2" ned 1992		1/2" ned 5481	32	1	6000



Artefacts and Materials



Item	Material	Quantity	Dimensions	Notes
1	Steel Pipe	10	100mm x 10mm	
2	Steel Pipe	20	150mm x 10mm	
3	Steel Pipe	30	200mm x 10mm	
4	Steel Pipe	40	250mm x 10mm	
5	Steel Pipe	50	300mm x 10mm	
6	Steel Pipe	60	350mm x 10mm	
7	Steel Pipe	70	400mm x 10mm	
8	Steel Pipe	80	450mm x 10mm	
9	Steel Pipe	90	500mm x 10mm	
10	Steel Pipe	100	550mm x 10mm	

1. Cut list



2. Raw Materials pipes 6 tones



3. Components added to pipes



4. Arranging pipes in numbered order



5. Packed and ready for delivery



6. Packages on building site




7. Fitting according to numbering




8. Installed pipes

INCOSE The Proposed To-Be CONOPS scenario



Effort time lapsed at Skytta site



To- Be State

To-Be Assembly time 5th floor		To- Be time= 2433/60 = 40.55	
min per pipe	15.3	Saved Time = As- Is - To- Be	
6 tons pipe	159	=187.5-40.55 = 146.95	
Total time per 6 tons	2432.7	Cost saved = 146.95 * 2.5* 300 =110 KNOK	
Item	Meters	6 tons in meters	159*6= 954
Heating	2430		12734 /954=13
Sprinklers	7610	To-Be	40.55*300 =12165
Cooling	2694		12165*13=158145
	12734	Building savings	731250-158145
			573105 NOK

To-Be State

1 pipe is assembled and prefabricated at Skytta at 15.3 minutes.

$$= 159 \text{ pipes} * 15.3 \text{ minutes}$$

$$= 2432 / 60$$

$$= 40.55 \text{ to fabricate 159 pipes.}$$

Money savings


$$= 187.5 \text{ hours of As-Is} - 40.55 \text{ hrs To-Be}$$

$$= 146.95 \text{ hrs to be saved for 159 pipes}$$

$$= 146.95 * 2.5 * 300$$

$$= \mathbf{110 \text{ KNOK}} \text{ to be saved}$$

Cost Model



PHASES		Project A (KNOK)	Project B (KNOK)	Project C (KNOK)	Project D (KNOK)
				Year 1	year 2
		As-Was Onsite	As-Is Skytta Offsite	To- Be Prefabrication	Prefabrication
Capex	Total	108	0	225	0
Opex	G.Total	3585	3312	3081	3076

Evaluation

No	Question	-	=	+	Comments
1	Does the model address the pain points identified in the As- Is state at Skytta?			BM/PM	
2	Do you believe the To-Be model is useful for effective prefabrication in the plumbing segment at Bravida AS?			BM/PM	
3	Does the proposed model meet your expectations in addressing the vision for Bravida AS for prefabrication?			BM/PM	Provides a good point of departure and some good recommendations for rethinking the process and setting up a new more streamlined production-line in a new and better fit location
4	Does the proposed model demonstrate the potential in improving the project delivery times?			BM/PM	
5	Does the proposed model demonstrate the potential in reducing the project deliveries cost?			BM/PM	Provides a very good point of departure for us to develop a more detailed cost/investment proposal. Much easier for the plumbing department to start that process now, as you have analyzed it and pinpointed the pain points and cost savings. They will however need to go more in detail in their budget process.
6	Does the proposed model improve work to labor allocations?		BM	PM	
7	Does the proposed model improve the logistics plan at Skytta?			BM/PM	

Discussion

How to develop a CONOPS model to help achieve an effective prefabrication process for plumbing systems in the construction industry?

Develop the CONOPS model by analyzing the current state, identifying pain points, designing an integrated To-Be model using prefabrication principles, and validating it with industry.

- **How to develop a CONOPS model to identify pain points in the As-Is state and propose a To-Be plumbing solution state?**

We mapped stakeholder roles, workflows, materials, and challenges to define the As-Is state, then use these insights to design a streamlined To-Be prefabrication process.

- **How can prefabrication help reduce project costs regarding physical waste, logistics, and labor?**

Prefabrication reduces labor costs, cuts waste, improves logistics, and increases space utilization to 80%, resulting in savings of 573 KNOK


- **How can prefabrication help reduce project delivery times at the construction site?**

Prefabrication with the CONOPS model cut project delivery time from 35 to 22 working days with saving of 1911 hrs.



Conclusion

- We explored the goal based on the challenges of project cost and delivery times in the plumbing processes.
- We applied a CONOPS model to map the workflow process of the offsite assembly warehouse.
- The case study and the CONOPS to study Skytta assembly as the system of interest and identify the pain points.
- The construction process time reduced to **12 days** in the preparation, assembly installation, and testing phases
- The proposed streamlines workflow saving **1911 hrs.**, translating **573kNoK**.
- We achieved this solution through proper work distribution, increased space utilization to **80%**, and eliminating manual work duplication



Limitations



Previous
documentation



Support from internal
stakeholders with
data



Industry vs Academia
balance



Language barrier

Future work

- The graphical CONOPS needs to be used in actual test cases to determine its efficiency and effectiveness.
- Estimating the productivity levels during prefabrication is essential, as this metric will enable labor efficiency assessment.
- Integrating digital tools into the proposed To-Be CONOPS model is essential to enhance operational efficiency and minimize preparation time.
- For the technical contractor, we recommend building prefabrication capabilities while assessing the potential of the proposed CONOPS model.





The 21st Annual System of Systems Engineering Conference



Conference theme: World as Systems of Systems


28 June – 1 July 2026

**University of South-Eastern Norway
Campus Kongsberg**



**1 – 4 July 2026
Kongsberg Jazz Festival**

<https://sosengineering.org/2026/>



**UNIVERSITY
OF TWENTE.**

Conference General Chair:
Satyanarayana Kokkula
University of South-Eastern Norway

Conference Program Co-Chairs:
Maarten Bonnema, University of Twente
Jakob Axelsson, Mälardalen University

Deadline:
Paper Submission:
March 5th 2026

Notification of Accepted Paper:
April 15th 2026

Full Manuscript:
May 10th 2026



Hello.



Karl Martins Obote

Karlobote@gmail.com

Modum, Norway



Satyanarayana Kokkula

satyanarayana.kokkula@usn.no

Hasbergs vei , Kongsberg



Gerrit Muller

gerrit.muller@gmail.com

Hasbergs vei , Kongsberg



Tobias Fredrik Lynghaug

tobias.lynghaug@bravida.no

Bravida, Lørenveien 73, 0585
Oslo



35th Annual **INCOSE**
international symposium

hybrid event

Ottawa, Canada
26 - 31 July 2025